NACHIKETA POWER AND STEEL PVT LTD · DAILY PRODUCTION REPORT · KILN-1

DATE: 11 Oct 2026 (6:00 AM to 6:00 AM) · CAMPAIGN 7 · CAMPAIGN DAY 27

PRODUCTION

Section	CMP No.	CMP Day	Feed Rate	Production (MT)							Quality at Cooler Discharge					GENERATION			
				TDY	MTD	Target	CMP	YTD	Target	Actual %	Avg Fe(M)	A Gr. TDY	% A Gr. TDY	B Gr. TDY	% B Gr. TDY		TODAY	MONTH	YEARLY
KILN-1	7	27	--	**229**	2,792	5,323	6,817	48,067	80,323	59.8	78.73	18.9	96.9	0.6	3.1	Power MW	7.75	6.65	6.95
											Avg Fe(M)	A Gr. MTD	% A Gr. MTD	B Gr. MTD	% B Gr. MTD	Steam TPH	40.8	37.9	37.4
											79.70	225.0	91.1	22.1	8.9				

BREAKDOWN DETAILS (MINS)					
Section	Ops	Maint.	RMHS	E & I	OTHER
KILN-1		PSB stop for mechanical maintenance			
Day Total	--	15	--	--	--
Month Total	120	135	--	90	15
Campaign	150	135	120	270	180
YEAR TOTAL	930	1,155	1,350	765	480

FEED LOSS (MINS)	Reasons	Remarks
--	--	--

KILNS SHUTDOWN DETAILS		
	S/D Month	Cast. Cons
DURATION	--	--

ABP PRODUCTION (MT)			
Month	TARGET	Actual	Deviation
Apr	15,000	7,323	-7,677
May	15,000	7,602	-7,398
Jun	15,000	7,468	-7,532
Jul	15,000	7,469	-7,531
Aug	0	7,742	7,742
Sep	15,000	7,671	-7,329
Oct	15,000	2,792	-2,531*
Nov	15,000	--	--
Dec	15,000	--	--
Jan	15,000	--	--
Feb	15,000	--	--
Mar	15,000	--	--
Total	**165,000**	**48,067**	

* current month: against its pro-rata target

Ever Best Production (MT)		
	Production	Period
Day	299	06 Aug 2026
Month	7,742	Aug 2026
Quarter	22,882	Q2 FY26-27
Half year	45,275	H1 FY26-27
Year	48,067	FY26-27

YEARLY TARGET · FY 2026-27	
YEARLY TARGET (MT)	**165,000**
PRODUCED TILL DATE (MT)	48,067
BALANCE TO TARGET (MT)	116,933
BALANCE DAYS	171
AVG. PROD. REQ./DAY (MT)	**683.8**
AVG. PROD./DAY TILL DATE (MT)	247.8

MATERIAL

		TDY	MTD
Raw Materials Cons. (MT)	I/O	--	--
	Pellets	354.7	4,327.0
	IM COAL	137.3	1,675.0
	DOM COAL	34.3	418.7
	WASH COAL	45.8	558.3
	Dolo	6.9	83.7
Specific Consumption (per MT DRI)	Power	80	80
	I/O	--	--
	Pellets	1.55	1.55
	IM COAL	0.60	0.60
	DOM COAL	0.15	0.15
	WASH COAL	0.20	0.20
	Dolo	0.030	0.030

ABP SPEC CONS		
Material	Target	Till Date
Sp. Pellets	--	1.55
Sp. Iron	--	--
Sp. Coal	--	0.95
Sp. IM Coal	--	0.60
Sp. Power	--	80
Sp. Water	--	--
Sp. Store	--	223
Sp. Dolo	--	0.030
Coal Ratio (D Coal : I Coal) · till date		
I COAL %	63.2	
D COAL %	36.8	

Iron Ore	
Moisture	3.10
Fe(T)	64.20
L.O.I.	2.40
MAG	--
SiO2 + Al2O3	--
P	--
Ti	--
Al	--
+18mm	--
-5mm	--
FeO	--

Pellets	
Moisture	--
Fe(T)	63.50
L.O.I.	--
MAG	--
SiO2 + Al2O3	--
P	--
Ti	--
Al	--
+18mm	--
-5mm	--
FeO	--

Dolomite	
Mois	--
LOI	--
CaO	30.20
MgO	--
SiO2	--
Al2O3	--
+8mm	--
-2mm	--

COAL	RB-1	RB-2	WASH COAL	DOM
Mois	--	--	--	--
VM	--	--	30.00	--
Ash	--	--	--	28.40
FC	--	52.10	--	--
GCV	--	--	--	--
Sulp	--	0.60	--	--
+30mm	--	--	--	--
+20mm	--	--	--	--
+5mm	--	--	--	--
+3mm	--	--	--	--
-3mm	--	--	--	--

Store Consumption (Rs./Ton)		
Section	Today	FY
OPRN	46	46
MECH	127	127
EEC&EI	19	19
QC LAB	6	6
CIVIL	--	--
CPP	25	25
Total	**223**	**223**

STOCK / LOGISTICS

DRI #1 Sponge Iron Dispatch Report				
	TDY	MTD	YTD	Remark
DRI LUMPS	386.8	4,781.3	74,322.5	FG-0001
DRI FINES	--	--	--	item code to confirm
IRON FINES	--	--	--	item code to confirm
CHAR	--	--	--	BY-0001 + BY-0004
ESP DUST / ASH	--	--	--	BY-0002
Total	**386.8**	**4,781.3**	**74,322.5**	

Product Stock Report					
	LUMPS	FINES	CHAR	Total	ERP
P/H	--	--	--	--	--
OPENING	900.0	--	120.0	**1,020.0**	1,020.0
CLOSING	855.0	--	114.0	**969.0**	969.0
TOTAL	--	--	--	--	--

Raw Material Balancing (Yard to Yard) on 06:00 to 06:00						
Material	Op. Stock	Day's Recd.	Day's Cons.	Physical	Closing Stock	DIFF.
PELLET	1,500.0	127.2	354.7	--	1,272.5	--
IRON ORE	--	--	344.4	--	--	--
RB-1	--	--	22.2	--	--	--
RB-2	--	--	266.5	--	--	--
RB-2 FINES COAL	50.0	--	--	--	50.0	--
WASH COAL	800.0	69.2	88.8	--	780.4	--
DOM-COAL	400.0	--	44.4	--	355.6	--
DOLOMITE	90.0	145.3	13.3	--	221.9	--